COMPLETION REPORT

1. Name of Work : **MODIFIED ESTIMATED FOR ASPHALTING TO MAIN & CROSS ROADS SMR LAYOUT THAMMISH GARDEN, VENKATESHWARA LAYOUT, IN WARD NO.12, OF SHETTYHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt : ~~AE~~/D2/AS/724/12-13. dt/28.02.2013.
CE/D2/TS/~~#~~/12-13. dt/04-03-2013.

3. Head of Account which is Chargeable : Pcode - 2201.

4. Work Order No. & Dt : EE/D2/wo/442/12-13. dt/08-03-2013.

5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. ~~17~~90/13-14.

8. Check measurement of the Asst. : M.B. No. ..... Page No. 178944

Asst. Exe. Eng. / Exe. Eng : Page No. 178950.

9. Name of the Office / Official : AEE Shettyhalli sub Division.
incharge of the work :

10. a) Asst. Engineer : Ravi N.K.

b) Asst. Exe. Engineer : Jayalingappa.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
49.90(08)	4940795-00	—	49205-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K.
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57